EXTENSION OF TIME PROPOSAL

1	Name of Work	Widening of Bridges and providing Pumps and motors in Kodigehalli Extension, Hanchanahalli Kaderenahalli Temple and Sahakaranagara wards.
2	Amount of Work Portion	18 lakhs.
3	Estimated Cost	18 lakhs.
4	Name of Contractor	Murali Mohan.
5	Agreement No.	26/15-16 dtd 20/4/15
6	No. and date under which work order issued	EE/BTP/BBMP/(E-DMS) 26/14-15 dt 20/4/15
7	Time limit originally fixed for completion	60 days.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Timenow applied for	300 days
15	Date of recommending time limit appled for	
16	Whether the orginal application of the contractor is enclosed	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work chrged establishment charged on the work after the expairy of original period	
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Site litigation problems in local area.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.
30/3

Chief Engineer
Yelahanka Zone
BBMP., Bangalore-92.

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Rangalore 92